

## 葛尾村仮設焼却施設 令和 2年 9月 空間線量率測定結果

測定日	測定項目											
	空間線量率( $\mu$ Sv/h)											
	業務用地入口				業務用地北側				業務用地境界			
	モニタリングポスト				モニタリングポスト				NaIシンチレーション式サーベイメータ			
	朝	昼	夕	夜	朝	昼	夕	夜	東	南	西	北
1	0.784	0.797	0.776	0.772	0.835	0.838	0.826	0.818	0.71	0.66	0.34	0.64
2	0.778	0.786	0.779	0.771	0.823	0.826	0.822	0.816	—	—	—	—
3	0.777	0.792	0.797	0.795	0.823	0.827	0.843	0.843	—	—	—	—
4	0.794	0.794	0.804	0.803	0.845	0.837	0.851	0.853	—	—	—	—
5	0.805	0.762	0.774	0.770	0.850	0.811	0.818	0.813	—	—	—	—
6	0.772	0.798	0.792	0.795	0.816	0.835	0.834	0.836	—	—	—	—
7	0.796	0.806	0.801	0.808	0.836	0.841	0.852	0.853	—	—	—	—
8	0.806	0.820	0.812	0.813	0.854	0.866	0.866	0.868	0.74	0.64	0.34	0.65
9	0.811	0.826	0.814	0.811	0.868	0.873	0.871	0.876	—	—	—	—
10	0.814	0.831	0.799	0.800	0.875	0.886	0.862	0.861	—	—	—	—
11	0.797	0.802	0.781	0.776	0.863	0.864	0.835	0.825	—	—	—	—
12	0.775	0.775	0.760	0.767	0.823	0.825	0.810	0.811	—	—	—	—
13	0.770	0.779	0.770	0.769	0.815	0.820	0.815	0.808	—	—	—	—
14	0.770	0.783	0.781	0.777	0.810	0.823	0.822	0.817	—	—	—	—
15	0.778	0.789	0.785	0.758	0.817	0.826	0.828	0.826	0.67	0.61	0.35	0.61
16	0.783	0.797	0.791	0.788	0.825	0.838	0.834	0.835	—	—	—	—
17	0.790	0.812	0.798	0.799	0.833	0.852	0.844	0.845	—	—	—	—
18	0.800	0.804	0.801	0.801	0.846	0.854	0.854	0.851	—	—	—	—
19	0.795	0.806	0.801	0.798	0.847	0.856	0.852	0.851	—	—	—	—
20	0.801	0.807	0.803	0.804	0.851	0.860	0.859	0.857	—	—	—	—
21	0.802	0.809	0.803	0.800	0.857	0.866	0.862	0.860	—	—	—	—
22	0.799	0.815	0.804	0.806	0.857	0.870	0.863	0.864	0.74	0.65	0.34	0.65
23	0.775	0.781	0.779	0.782	0.827	0.820	0.824	0.825	—	—	—	—
24	0.773	0.767	0.761	0.749	0.814	0.809	0.802	0.796	—	—	—	—
25	0.747	0.738	0.740	0.757	0.788	0.776	0.782	0.794	—	—	—	—
26	0.761	0.772	0.751	0.750	0.802	0.814	0.792	0.786	—	—	—	—
27	0.756	0.763	0.764	0.765	0.792	0.800	0.805	0.807	—	—	—	—
28	0.767	0.780	0.775	0.778	0.807	0.821	0.819	0.818	—	—	—	—
29	0.774	0.781	0.780	0.779	0.816	0.823	0.822	0.821	0.76	0.65	0.38	0.66
30	0.779	0.786	0.784	0.786	0.821	0.798	0.827	0.829	—	—	—	—
備考												