

葛尾村仮設焼却施設 令和3年6月 空間線量率測定結果

測定日	測定項目											
	空間線量率(μ Sv/h)											
	業務用地入口				業務用地北側				業務用地境界			
	モニタリングポスト				モニタリングポスト				NaIシンチレーション式サーベイメータ			
	朝	昼	夕	夜	朝	昼	夕	夜	東	南	西	北
1	0.733	0.743	0.738	0.732	0.809	0.797	0.811	0.810	0.74	0.65	0.35	0.67
2	0.737	0.750	0.744	0.739	0.812	0.809	0.819	0.814	—	—	—	—
3	0.740	0.754	0.744	0.745	0.816	0.809	0.819	0.820	—	—	—	—
4	0.734	0.713	0.696	0.705	0.805	0.757	0.750	0.753	—	—	—	—
5	0.711	0.729	0.725	0.722	0.758	0.766	0.779	0.775	—	—	—	—
6	0.725	0.734	0.731	0.727	0.778	0.787	0.793	0.790	—	—	—	—
7	0.732	0.746	0.741	0.734	0.792	0.797	0.815	0.812	—	—	—	—
8	0.738	0.745	0.742	0.734	0.815	0.805	0.818	0.811	0.74	0.65	0.35	0.67
9	0.736	0.751	0.742	0.740	0.814	0.814	0.819	0.815	—	—	—	—
10	0.738	0.755	0.750	0.743	0.823	0.807	0.825	0.823	—	—	—	—
11	0.747	0.761	0.751	0.747	0.821	0.824	0.826	0.823	—	—	—	—
12	0.751	0.764	0.760	0.750	0.824	0.836	0.833	0.831	—	—	—	—
13	0.754	0.765	0.759	0.756	0.831	0.837	0.837	0.836	—	—	—	—
14	0.754	0.766	0.763	0.755	0.836	0.830	0.839	0.834	—	—	—	—
15	0.757	0.762	0.762	0.756	0.835	0.819	0.835	0.828	0.70	0.49	0.31	0.61
16	0.757	0.760	0.758	0.759	0.831	0.815	0.822	0.822	—	—	—	—
17	0.729	0.724	0.728	0.732	0.780	0.765	0.782	0.781	—	—	—	—
18	0.728	0.743	0.739	0.736	0.784	0.781	0.790	0.790	—	—	—	—
19	0.741	0.730	0.708	0.713	0.793	0.776	0.756	0.760	—	—	—	—
20	0.717	0.720	0.724	0.719	0.763	0.765	0.767	0.766	—	—	—	—
21	0.723	0.731	0.730	0.727	0.765	0.767	0.778	0.776	—	—	—	—
22	0.732	0.737	0.734	0.734	0.777	0.768	0.785	0.782	0.65	0.52	0.31	0.59
23	0.733	0.726	0.725	0.722	0.782	0.770	0.771	0.766	—	—	—	—
24	0.720	0.724	0.701	0.704	0.764	0.761	0.750	0.750	—	—	—	—
25	0.708	0.724	0.703	0.699	0.755	0.714	0.750	0.744	—	—	—	—
26	0.706	0.720	0.719	0.714	0.748	0.757	0.762	0.762	—	—	—	—
27	0.717	0.730	0.724	0.722	0.764	0.770	0.769	0.768	—	—	—	—
28	0.721	0.732	0.729	0.723	0.771	0.767	0.767	0.764	—	—	—	—
29	0.703	0.683	0.685	0.697	0.742	0.706	0.710	0.722	0.66	0.52	0.32	0.60
30	0.703	0.711	0.711	0.712	0.726	0.720	0.731	0.731	—	—	—	—
備考												